



Det Norske Veritas

Tank Container Periodic Inspection Report

Local Office Houston
 Control Number
 Date 02-Oct-01



This certifies that the undernoted tank container has been reinspected in accordance with the regulations indicated.

Note: RID/ADR Certification will be supplied upon request. This inspection is performed subject to DNV's Standard Terms and Conditions.

Scope: 2½ Year Inspection 5 Year Inspection

Place of inspection: DEMI, Rotterdam, The Netherlands	Owner's Serial Number TASU 554021-0
Operator/Lessor: Tankspan	
Manufacturer: Dorbyl Heavy Ind.	Manufacturer's Serial No. 30 06 61

Applicable Regulations. Enter initial approval No. as applicable

- | | |
|--|--|
| <input checked="" type="checkbox"/> CSC F BV 5945 97 | <input checked="" type="checkbox"/> UK-DOT |
| <input checked="" type="checkbox"/> IMO 5 | <input checked="" type="checkbox"/> US-DOT DOT 51 |
| <input checked="" type="checkbox"/> RID/ADR F 4711 BV 97 | <input checked="" type="checkbox"/> AAR 600 |
| <input type="checkbox"/> BAM | <input checked="" type="checkbox"/> TC Impact |
| <input checked="" type="checkbox"/> TIR GB C 3327 BV 1997 | <input checked="" type="checkbox"/> UIC IC 70 <input type="checkbox"/> FRA |

Tank Information	
Year of Manufacture:	1997
Max Gross Weight (Kg):	36000
Tare Weight (Kg):	8950
Capacity (L):	24350
Design Temp (C):	55
M.A.W.P. (Bar):	22
Test Pressure (Bar):	36
Top Discharge:	No
Bottom Discharge:	Yes
No. of closures in series:	Three
Shell Material:	SA 612
Shell Thickness (mm):	17.1
Heads Material:	SA 612
Heads Thickness (mm)	19.1
ISO Type:	22T8

Inspection Dates (mm/yy)		
Initial Hydro Test:	09/97	Witness: BV
Last Hydro Test:	09/97	Witness: BV
This inspection date:	02/10/01	
Date Next Inspection Due	04/04	

Inspections Performed	N/A	In Order	See Comments
Internal Inspection		X	
External Inspection		X	
Hydro Test		X	
Date: 02/10/01			
Pressure (Bar): 36			
Fittings Inspection		X	
Frame Inspection		X	
Decals Inspection		X	
Steam Coils Test	X		
Pressure (Bar): N/A			

Pressure Relief Valves	1st	2nd
Manufacturer/Type:	Fort Vale	N/A
Serial Number:	9734260	N/A
Full Flow Rate (CMHR):	48785	N/A
Operating Pressure (Bar):	22	N/A
Vacuum Setting (Hg):	N/A	N/A
Bursting Disc (Bar):	N/A	N/A

Surveyors Name:
 R. Teijgeman

Comments:

Anthony Bova

CSC04/04
 Plate Marking/Stamping: NV10/01